



FFY 2023 - 2027 STP-L Active Program Status Report: May 2023

FFY 2023

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	STP-L Match Source(s)	STP-L Local Match	Phase Total	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-20-0075	Montgomery Road Resurfacing from Frontenac Road to IL Route 59	Aurora	STP-L		\$ 648,000	Local Funds	\$ 384,584	\$ 1,032,974	\$ 1,095,974	1/20/2023	9/30/2023	CON/CE	\$ 648,000	\$ -	Project let 1/2023	4/20/2023	Design Approval received 10/03/2022	1/19/2023
09-20-0076	Liberty St Resurfacing from Commons Dr to IL Route 59	Aurora	STP-L		\$ 750,000	Local Funds	\$ 355,814	\$ 1,105,814	\$ 1,174,814	1/20/2023	9/30/2023	CON/CE	\$ 750,000	\$ -	Project let 1/2023	4/20/2023	Design Approval received 10/03/2022	1/19/2023
09-15-0019	Collins Road Extension from Minkler Road to Grove Road	Kendall County	STP-L	STP-State Rural, CRRSAA - County	\$ 2,500,000	Local Funds	\$ 11,573,000	\$ 17,717,849	\$ 21,867,375	03 3/2023	9/30/2023	CON	\$ 2,500,000	\$ -	Project let 3/2023	4/20/2023	Pre-final PS&E submitted 07/01/2022	1/19/2023
09-22-0038	Edgelawn Drive Resurfacing (Garfield to Jericho)	Aurora	STP-L		\$ 572,250	Local Funds	\$ 209,273	\$ 781,523	\$ 840,523	4/28/2023	9/30/2023	CON/CE	\$ 572,250	\$ -	Final construction agreements submitted 3/20/2023	4/20/2023	Pre-finals submitted 11/18/2022	1/19/2023
09-22-0046	Norris Road Resurfacing	Sugar Grove	STP-L		\$ 519,868	Local Funds	\$ 173,289	\$ 693,157	\$ 761,727	4/28/2023	9/30/2023	CON/CE	\$ 519,868	\$ -	Draft construction agreements submitted 1/17/2023	4/20/2023	Pre-finals submitted 11/18/2022	1/19/2023
09-22-0052	Concord Drive Resurfacing (Gordon to Galena)	Montgomery	STP-L		\$ 750,000	Local Funds	\$ 322,370	\$ 1,072,370	\$ 1,151,370	4/28/2023	9/30/2023	CON/CE	\$ 750,000	\$ -	Draft construction agreements submitted 1/17/2023	4/20/2023	Pre-finals submitted 11/18/2022	1/19/2023
09-20-0047	Coombs - Highland - McDonald	Elgin	STP-L		\$ 1,368,308	Local Funds	\$ 732,404	\$ 2,144,298	\$ 3,078,736	6/16/2023	9/30/2023	CON/CE	\$ -	\$ 1,368,308	Draft agreements submitted 3/2023	4/20/2023	Pre-finals submitted 11/1/2022	1/19/2023
09-20-0047	Coombs - Highland - McDonald	Elgin	STP-L		\$ 507,786	Local Funds	\$ 181,131	\$ 688,917	\$ 3,078,736	6/16/2023	3/31/2023	CON/CE	\$ -	\$ 507,786	Draft agreements submitted 3/2023	4/20/2023	Pre-finals submitted 11/1/2022	1/19/2023
09-22-0033	Hankes Road and Galena Blvd Resurfacing	Aurora	STP-L	IL Funds	\$ 506,250	Local Funds	\$ 168,750	\$ 950,000	\$ 1,008,000	9/22/2023	3/31/2024	CON/CE	\$ -	\$ 506,250	Pre-finals submitted 1/6/2023	4/20/2023	PI/P2 KO meeting held 09/08/2022	1/19/2023
09-20-0110	Kautz Road from Swenson Avenue to Geneva Drive	Geneva, St. Charles	STP-L	IL Funds, ITEP, TARP	\$ 3,109,762	Local Funds	\$ 1,036,588	\$ 5,333,600	\$ 6,778,297	9/22/2023	3/31/2024	CON	\$ -	\$ 3,109,762	Pre-finals submitted 8/12/2022	4/20/2023	ROW underway	1/19/2023
09-20-0056	US Route 20 Roundabout at Reinking Road	Elgin	STP-L		\$ 1,751,250	Local Funds	\$ 2,104,050	\$ 3,855,300	\$ 4,508,456	9/22/2023	3/31/2024	CON/CE	\$ -	\$ 1,751,250	DA received 3/17/2023	4/20/2023	Comments received on pre-finals 10/1/2022	1/19/2023
09-20-0111	LW Besinger Drive from Lake Marion Road to Illinois Route 25	Carpentersville	STP-L		\$ 30,000	Local Funds	\$ 30,000	\$ 60,000	\$ 2,670,000	11/1/2024	9/30/2023	Phase II	\$ -	\$ 30,000	ESR Submitted 06/01/2022	4/20/2023	ESR Submitted 06/01/2022	1/19/2023

Revenues	
FFY 23 Programming Mark	\$ 11,819,269
FFY 22 Extended STP-L	+ \$ 1,151,103
FFY 22 Extended CRRSAA-L	+ \$ 1,275,358
Total	\$ 14,245,730
Expenditures	
FFY23 Programmed	\$ 13,987,527
Total FFY 23 Obligations	- \$ 10,199,469
Unobligated Balance FFY 23	\$ 3,788,058
Remaining	
Unprogrammed Balance	\$ 258,203

FFY 2024

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	STP-L Match Source(s)	STP-L Local Match	Phase Total	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-20-0089	Dundee Avenue Reconstruction from Plum Court to Page Avenue	Elgin	STP-L		\$ 2,500,000	Local Funds	\$ 5,948,000	\$ 8,448,000	\$ 10,650,658	11/2023	9/30/2024	CON	\$ -	\$ 2,500,000	ROW initiated 3/2023	4/20/2023	2nd FHWA coordination meeting held 10/05/2021	1/19/2023
09-20-0083	Indian Trail Traffic Signal Modernization from Edgelawn Drive to Highland Avenue	Aurora	STP-L		\$ 2,500,000	Local Funds	\$ 927,000	\$ 3,427,000	\$ 5,203,000	1/2024	9/30/2024	CON	\$ -	\$ 2,500,000	DA received 3/13/2023	4/20/2023	P2 Consultant selected 9/13/2022	1/19/2023

