



FFY 2023 - 2027 STP-L Active Program Status Report: August 2023

	Roadways & Intersections Projects
	Asset Management Projects

FFY 2023

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	STP-L Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-20-0075	Montgomery Road Resurfacing from Frontenac Road to IL Route 59	Aurora	STP-L		\$ 648,000	Local Funds	\$ 384,584	\$ 1,032,974	\$ 774,731	63%	75%	\$ 1,095,974	1/20/2023	9/30/2023	CON/CE	\$ 648,000	\$ -	Project let 1/2023	7/20/2023	Project let 1/2023	4/20/2023
09-20-0076	Liberty St Resurfacing from Commons Dr to IL Route 59	Aurora	STP-L		\$ 750,000	Local Funds	\$ 355,814	\$ 1,105,814	\$ 750,000	68%	68%	\$ 1,174,814	1/20/2023	9/30/2023	CON/CE	\$ 750,000	\$ -	Project let 1/2023	7/20/2023	Project let 1/2023	4/20/2023
09-15-0019	Collins Road Extension from Minkler Road to Grove Road	Kendall County	STP-L	STP-State Rural, CRRSAA - County	\$ 2,500,000	Local Funds	\$ 3,573,000	\$ 17,717,849	\$ 2,500,000	14%	14%	\$ 21,867,375	D3 3/2023	9/30/2023	CON	\$ 2,500,000	\$ -	Project let 3/2023	7/20/2023	Project let 3/2023	4/20/2023
09-22-0038	Edgelawn Drive Resurfacing (Garfield to Jericho)	Aurora	STP-L		\$ 572,250	Local Funds	\$ 209,273	\$ 781,523	\$ 586,142	73%	75%	\$ 840,523	4/28/2023	9/30/2023	CON/CE	\$ 572,250	\$ -	Project let 4/2023	7/20/2023	Final construction agreements submitted 3/20/2023	4/20/2023
09-22-0046	Norris Road Resurfacing	Sugar Grove	STP-L		\$ 519,868	Local Funds	\$ 173,291	\$ 693,159	\$ 519,869	75%	75%	\$ 761,729	4/28/2023	9/30/2023	CON/CE	\$ 519,868	\$ -	Project let 4/2023	7/20/2023	Draft construction agreements submitted 1/17/2023	4/20/2023
09-22-0052	Concord Drive Resurfacing (Gordon to Galena)	Montgomery	STP-L		\$ 750,000	Local Funds	\$ 322,370	\$ 1,072,370	\$ 750,000	70%	70%	\$ 1,153,370	4/28/2023	9/30/2023	CON/CE	\$ 750,000	\$ -	Project let 4/2023	7/20/2023	Draft construction agreements submitted 1/17/2023	4/20/2023
09-20-0047	Coombs - Highland - McDonald	Elgin	STP-L		\$ 1,368,308	Local Funds	\$ 721,918	\$ 2,090,226	\$ 1,567,670	65%	75%	\$ 3,013,275	6/16/2023	9/30/2023	CON/CE	\$ 1,368,308	\$ -	Project let 6/2023	7/20/2023	Draft agreements submitted 3/2023	4/20/2023
09-20-0047	Coombs - Highland - McDonald	Elgin	STP-L		\$ 507,786	Local Funds	\$ 169,742	\$ 677,528	\$ 508,146	75%	75%	\$ 3,013,275	6/16/2023	3/31/2023	CON/CE	\$ 507,786	\$ -	Project let 6/2023	7/20/2023	Draft agreements submitted 3/2023	4/20/2023
09-22-0033	Hankes Road and Galena Blvd Resurfacing	Aurora	STP-L	IL Funds	\$ 506,250	Local Funds	\$ 168,750	\$ 950,000	\$ 712,500	53%	75%	\$ 1,008,000	1/19/2024	3/31/2024	CON/CE	\$ -	\$ 506,250	Pre-final comments received 2/28/2023	7/20/2023	Pre-finals submitted 1/6/2023	4/20/2023
09-20-0056	US Route 20 Roundabout at Reinking Road	Elgin	STP-L		\$ 2,039,453	Local Funds	\$ 1,815,847	\$ 3,855,300	\$ 2,500,000	53%	65%	\$ 4,508,456	1/19/2024	3/31/2024	CON/CE	\$ -	\$ 2,039,453	PS&E submitted 6/12/2023	7/20/2023	DA received 3/17/2023	4/20/2023
09-20-0110	Kautz Road from Swenson Avenue to Geneva Drive	Geneva, St. Charles	STP-L	IL Funds, ITEP, TARP	\$ 3,109,762	Local Funds	\$ 1,036,588	\$ 5,333,600	\$ 3,109,762	58%	58%	\$ 6,778,297	1/19/2024	3/31/2024	CON	\$ -	\$ 3,109,762	Pre-final comments received 9/16/2022	7/20/2023	Pre-finals submitted 8/12/2022	4/20/2023

Revenues	
FFY 23 Programming Mark	\$ 11,819,269
FFY 22 Extended STP-L	+ \$ 1,034,803
Total	\$ 12,854,072
Expenditures	
FFY23 Programmed	\$ 13,271,677
Total FFY 23 Obligations	- \$ 7,616,212
Unobligated Balance FFY 23	\$ 5,655,465
Remaining	
Unprogrammed Balance	\$ -

FFY 2024

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	STP-L Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-20-0083	Indian Trail Traffic Signal Modernization from Edgelawn Drive to Highland Avenue	Aurora	STP-L		\$ 2,500,000	Local Funds	\$ 927,000	\$ 3,427,000	\$ 2,500,000	73%	73%	\$ 5,203,000	1/2024	9/30/2024	CON	\$ -	\$ 2,500,000	Pre-finals submitted 6/9/2023	7/20/2023	DA received 3/13/2023	4/20/2023
09-20-0079	Illinois Avenue Resurfacing from Highland Avenue to Bridge over Fox River	Aurora	STP-L		\$ 500,000	Local Funds	\$ 476,000	\$ 976,000	\$ 500,000	51%	51%	\$ 1,143,000	3/2024	9/30/2024	CON	\$ -	\$ 500,000	P1/P2 KO meeting held 6/9/2023	7/20/2023	Project scoping	4/20/2023
09-22-0034	Church Road and Sheffer Road Resurfacing	Aurora	STP-L		\$ 444,000	Local Funds	\$ 148,000	\$ 592,000	\$ 444,000	75%	75%	\$ 640,000	3/2024	9/30/2024	CON/CE	\$ -	\$ 444,000	P1/P2 KO meeting held 6/9/2023	7/20/2023	Project scoping	4/20/2023
09-20-0089	Dundee Avenue Reconstruction from Plum Court to Page Avenue	Elgin	STP-L		\$ 2,500,000	Local Funds	\$ 5,948,000	\$ 8,448,000	\$ 2,500,000	30%	30%	\$ 10,650,658	3/2024	9/30/2024	CON	\$ -	\$ 2,500,000	ROW initiated 3/2023	7/20/2023	ROW initiated 3/2023	4/20/2023
09-20-0098	Orchard Gateway Resurfacing and Traffic Signal Installation from Orchard Road to Hansen Boulevard	North Aurora	STP-L		\$ 2,068,057	Local Funds	\$ 1,638,454	\$ 3,706,511	\$ 2,500,000	56%	67%	\$ 4,918,911	3/2024	9/30/2024	CON	\$ -	\$ 2,068,057	P2 KO meeting held 5/25/2023	7/20/2023	P2 consultant selected 11/21/2022	4/20/2023

