

FFY 2023 - 2027 STP-L Active Program Status Report: April 2024

	Roadways & Intersections
	Asset Management
	Planned use of regional redistribution

FFY 2024

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	Planned Use of Redistribution	STP-L Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	STP-L Eligible Total	STP Increase	80%	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-20-0079	Illinois Avenue Resurfacing from Highland Avenue to Bridge over Fox River	Aurora	STP-L		\$ 500,000		Local Funds	\$ 600,179	\$ 1,100,179	\$ 500,000				75%	75%	\$ 1,167,179	3/2024	9/30/2024	CON/CE	\$ 500,000	\$ -	Project let Auth AC	4/12/2024	Draft CON/CE agreements submitted 11/27/2023	1/18/2024
09-20-0110	Kautz Road from Swenson Avenue to Geneva Drive	Geneva, St. Charles	STP-L	IL Funds, ITEP, TARP	\$ 3,872,062		Local Funds	\$ 1,290,688	\$ 6,350,000	\$ 3,872,062				61%	61%	\$ 8,102,989	3/2024	3/31/2024	CON	\$ 3,872,062	\$ -	Project let Auth AC	4/12/2024	Draft CON agreements submitted 11/17/2023	1/18/2024
09-22-0033	Hankes Road and Galena Blvd Resurfacing	Aurora	STP-L	IL Funds	\$ 545,436		Local Funds	\$ 181,812	\$ 727,248	\$ 750,000				75%	75%	\$ 1,060,248	3/2024	3/31/2024	CON/CE	\$ 545,436	\$ -	Project let Auth AC	4/12/2024	Draft CON/CE agreements submitted 11/27/2023	1/18/2024
09-22-0034	Church Road and Sheffer Road Resurfacing	Aurora	STP-L		\$ 444,000		Local Funds	\$ 189,808	\$ 633,808	\$ 475,356				70%	75%	\$ 681,808	3/2024	9/30/2024	CON/CE	\$ 444,000	\$ -	Project let Auth AC	4/12/2024	Draft CON/CE agreements submitted 11/27/2023	1/18/2024
09-22-0051	Baseline Road Resurfacing - US 30 to IL 31	Montgomery	STP-L		\$ 394,425		Local Funds	\$ 131,475	\$ 525,900	\$ 394,425				75%	75%	\$ 572,900	4/2024	9/30/2024	CON/CE	\$ 394,425	\$ -	Final CON/CE agreements submitted 3/4/2024 Auth AC	4/12/2024	Pre-final plans submitted 11/17/2023	1/18/2024
09-20-0056	US Route 20 Roundabout at Reinking Road	Elgin	STP-L		\$ 2,500,000		Local Funds	\$ 1,355,300	\$ 3,855,300	\$ 2,500,000				75%	75%	\$ 4,508,456	6/2024	3/31/2024	CON/CE	\$ -	\$ 2,500,000	Draft CON/CE agreements submitted 11/30/2023	4/12/2024	Draft CON/CE agreements submitted 11/30/2023	1/18/2024
09-20-0083	Indian Trail Traffic Signal Modernization from Edgelawn Drive to Highland Avenue	Aurora	STP-L	CMAQ	\$ 2,500,000		Local Funds	\$ 806,880	\$ 3,306,880	\$ 2,500,000				75%	75%	\$ 6,053,880	6/2024	9/30/2024	CON/CE	\$ -	\$ 2,500,000	Draft CON/CE agreements submitted 11/27/2023	4/12/2024	Draft CON/CE agreements submitted 11/27/2023	1/18/2024
09-22-0031	Main Street Resurfacing - Cross St. to IL 47	Sugar Grove	STP-L		\$ 362,250		Local Funds	\$ 120,750	\$ 483,000	\$ 362,250				75%	75%	\$ 523,360	6/2024	9/30/2024	CON/CE	\$ -	\$ 362,250	Draft CON/CE agreements submitted 3/4/2024	4/12/2024	Pre-final plans submitted 11/17/2023	1/18/2024
09-20-0089	Dundee Avenue Reconstruction from Plum Court to Page Avenue	Elgin	STP-L		\$ 2,500,000		Local Funds	\$ 5,948,000	\$ 8,448,000	\$ 2,500,000	\$ 6,758,400	\$ 4,258,400	80%	30%	30%	\$ 10,650,658	9/2024	9/30/2024	CON	\$ -	\$ 2,500,000	ROW initiated 3/2023	4/12/2024	ROW initiated 3/2023	1/18/2024
09-22-0035	Indian Trail Resurfacing (Highland Av to IL Route 31)	Aurora	STP-L		\$ 750,000		Local Funds	\$ 1,010,000	\$ 1,760,000	\$ 750,000	\$ 1,408,000	\$ 658,000	80%	75%	75%	\$ 1,902,054	9/2024	9/30/2024	CON/CE	\$ -	\$ 750,000	PDR submitted 1/18/2024	4/12/2024	ESR submitted 12/13/2023	1/18/2024
09-22-0036	Ashland Avenue Resurfacing (IL Route 25 to Union St)	Aurora	STP-L		\$ 750,000		Local Funds	\$ 845,000	\$ 1,595,000	\$ 750,000	\$ 1,276,000	\$ 526,000	80%	75%	75%	\$ 1,662,000	9/2024	9/30/2024	CON/CE	\$ -	\$ 750,000	PDR submitted 3/7/2024	4/12/2024	ESR submitted 2/14/2024	1/18/2024
09-22-0039	Prairie Street Resurfacing (West City Limits to Randall Rd)	Aurora	STP-L		\$ 750,000		Local Funds	\$ 1,010,000	\$ 1,760,000	\$ 750,000	\$ 1,408,000	\$ 658,000	80%	75%	75%	\$ 1,849,000	9/2024	9/30/2024	CON/CE	\$ -	\$ 750,000	P1/P2 KO meeting held 2/2/2024	4/12/2024	Environmental Action Concurrence received 2/2/2024	1/18/2024
09-22-0041	Liberty Street Resurfacing (Eola Rd to Commons Dr)	Aurora	STP-L		\$ 742,500		Local Funds	\$ 247,500	\$ 990,000	\$ 742,500	\$ 792,000	\$ 49,500	80%	75%	75%	\$ 1,045,000	9/2024	9/30/2024	CON/CE	\$ -	\$ 742,500	PDR submitted 3/21/2024	4/12/2024	ESR submitted 2/14/2024	1/18/2024
09-22-0023	Lillian, South, and Walnut Resurfacing	Elgin	STP-L		\$ 765,000		MFT Local	\$ 255,000	\$ 1,020,000	\$ 765,000	\$ 816,000	\$ 51,000	80%	75%	75%	\$ 1,160,000	11/2024	9/30/2024	CON/CE	\$ -	\$ 765,000	P1/P2 KO meeting held 2/23/2024	4/12/2024	Project scoping	1/18/2024
09-20-0059	Sleepy Hollow Road Improvements from IL Route 72 to Huntley Road	West Dundee	STP-L		\$ 673,106	\$ 288,419	Local Funds	\$ 264,944	\$ 1,500,000	\$ 1,200,000	\$ 1,200,000	\$ 238,475	80%	71%	80%	\$ 1,745,000	11/2024	9/30/2024	CON/CE	\$ -	\$ 961,525	PDR Submitted 04/05/2022	4/12/2024	PDR Submitted 04/05/2022	1/18/2024
09-20-0082	Sullivan Road Widening/Resurfacing and Traffic Signal Modernization, Edgelawn to Golden Oaks Parkway	Aurora	STP-L	STP-SF	\$ -	\$ 1,062,838	Local Funds	\$ 2,228,838	\$ 3,291,676	\$ 2,500,000	\$ 2,633,341	\$ 1,570,503	80%	32%	76%	\$ 5,770,787	11/2024	9/30/2024	CON	\$ -	\$ 1,062,838	DA received 3/6/2024	4/12/2024	P2 KO meeting held 9/21/2023	1/18/2024
09-20-0098	Orchard Gateway Resurfacing and Traffic Signal Installation from Orchard Road to Hansen Boulevard	North Aurora	STP-L		\$ -	\$ 2,068,057	Local Funds	\$ 1,638,454	\$ 3,706,511	\$ 2,500,000	\$ 2,965,209	\$ 897,152	80%	56%	67%	\$ 4,918,911	11/2024	9/30/2024	CON	\$ -	\$ 2,068,057	ROW initiated 4/2023, IDOT P2 KO held 5/2023	4/12/2024	ROW initiated 4/2023, IDOT P2 KO held 5/2023	1/18/2024
09-22-0009	Campton Hills Road - Anderson Road to Town Hall Road	Campton Hills, Campton Township	STP-L		\$ -	\$ 750,000	Local Funds	\$ 256,000	\$ 1,006,000	\$ 750,000	\$ 804,800	\$ 54,800	80%	75%	75%	\$ 1,177,000	11/2024	9/30/2024	CON	\$ -	\$ 750,000	P1/P2 consultant selected 12/20/2022	4/12/2024	P1/P2 consultant selected 12/20/2022	1/18/2024
09-22-0048	E. Van Emmon St. Resurfacing (IL 47 to City Limits)	Yorkville	STP-L		\$ -	\$ 413,416	Local Funds	\$ 103,354	\$ 516,770	\$ 413,416	\$ 413,416	\$ -	80%	80%	80%	\$ 562,910	11/2024	9/30/2024	CON/CE	\$ -	\$ 413,416	P1/P2 QBS complete 9/26/2023	4/12/2024	P1/P2 QBS complete 9/26/2023	1/18/2024

FFY24 Allotment	\$ 12,393,002
Carryover from FFY23 (expires 9/30/2024)	\$ 312
FFY24 Mark	\$ 18,048,779
FFY24 Program	\$ 18,048,779
FFY24 Balance	\$ -

Planned Use of Redistribution	\$ 4,582,730
Total FFY 2024 Obligations	\$ 5,755,923

FFY 2025

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	Planned Use of Redistribution	STP-L Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-20-0111	LW Besinger Drive Reconstruction from Lake Marion Road to Illinois Route 25	Carpentersville	STP-L		\$ 1,792,000		Local Funds	\$ 768,000	\$ 2,560,000	\$ 2,048,000	70%	80%	\$ 2,640,000	11/2024	9/30/2025	CON/CE	\$ -	\$ 1,792,000	FHWA coordination meeting held 4/2/2024	4/12/2024	PDR submitted 11/2023	1/18/2024
09-22-0019	Minkler Road over Morgan Creek	Oswego	STP-L	HSIP	\$ 500,000		Local Funds	\$ 125,000	\$ 625,000	\$ 500,000	80%	80%	\$ 3,863,758	11/2024	9/30/2025	CON	\$ -	\$ 500,000	ROW initiated 2/22/2024	4/12/2024	DA received 6/30/2022	1/18/2024
09-20-0072	Prairie Street Resurfacing from Randall Road to Fox River	St. Charles	STP-L		\$ 500,000		Local Funds	\$ 166,667	\$ 701,667	\$ 500,000	71%	71%	\$ 701,667	1/2025	9/30/2025	CON	\$ -	\$ 500,000	PDR submitted 1/18/2024	4/12/2024	P1/P2 IDOT KO meeting held 12/2023	1/18/2024
09-20-0078	Indian Trail Resurfacing from Stonebridge Boulevard to Eola Road	Aurora	STP-L		\$ 750,000		Local Funds	\$ 519,000	\$ 1,269,000	\$ 750,000	59%	59%	\$ 1,467,000	1/2025	9/30/2025	CON	\$ -	\$ 750,000	Project scoping	4/12/2024	Project scoping	1/18/2024
09-22-0028	N Main Street from Pleasant Avenue to Center Street Reconstruction	Sandwich	STP-L		\$ 872,111		MFT-Local	\$ 2,997,889	\$ 3,870,000	\$ 2,500,000	23%	65%	\$ 4,680,000	1/2025	9/30/2025	CON	\$ -	\$ 872,111	P2 KO meeting held 9/2023	4/12/2024	ESR submitted 9/2023	1/18/2024
09-20-0060	N State Street Resurfacing from Unnamed Creek to Allen Road	Hampshire	STP-L		\$ 313,073		Local Funds	\$ 104,358	\$ 417,431	\$ 313,073	75%	75%	\$ 455,391	6/2025	9/30/2025	CON/CE	\$ -	\$ 313,073	Project scoping	4/12/2024	Project scoping	1/18/2024
09-16-0013	Wolfs Crossing Road and Douglas Road Intersection Improvement - Segment 3	Oswego	STP-L		\$ 2,500,000		Local Funds	\$ 4,100,000	\$ 10,000,000	\$ 2,500,000	25%	25%	\$ 7,590,000	9/2025	9/30/2025	CON	\$ -	\$ 2,500,000	DA received 6/12/2020	4/12/2024	DA received 6/12/2020	1/18/2024
09-20-0084	Galena Boulevard Traffic Signal Modernization from Constitution Drive to Locust Street	Aurora	STP-L	STP-SF (FFY26) TAP-L (FFY28)	\$ 2,500,000		Local Funds	\$ 1,071,000	\$ 3,571,000	\$ 2,500,000	70%	70%	\$ 11,273,487	11/2025	9/30/2025	CON	\$ -	\$ 2,500,000	Received STP-SF 10/11/2023	4/12/2024	Received STP-SF 10/11/2023	1/18/2024
09-20-0086	Main Street Reconstruction from Randall Road to Van Nortwick Avenue	Batavia	STP-L		\$ 2,340,000		Local Funds	\$ 780,000	\$ 3,120,000	\$ 2,496,000	75%	80%	\$ 3,970,000	11/2025	9/30/2025	CON/CE	\$ -	\$ 2,340,000	FHWA coordination meeting held 4/1/2023	4/12/2024	FHWA coordination meeting held 4/1/2023	1/18/2024
Programming Mark					\$ 12,067,184																	
FFY25 Program					\$ 12,067,184																	
Unprogrammed Balance					\$ -																	
Total FFY 2025 Obligations					\$ -																	
Unobligated Balance FFY25					\$ 12,067,184																	

FFY 2026

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	Planned Use of Redistribution	STP-L Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-02-0007	Randall Rd at Hopps	Kane County	STP-L	STP-County, TAP-L, INFRA	\$ 1,689,926		Local Funds	\$ 467,274	\$ 2,112,408	\$ 1,689,926	80%	80%	\$ 68,652,648	1/2025	9/30/2026	CON	\$ -	\$ 1,689,926	IDOT P2 KO meeting held 12/11/2023	4/12/2024	ROW initiated 11/1/2023	1/18/2024
09-22-0022	Highland Ave & Lyle Ave Roundabout	Elgin	STP-L		\$ 629,600		MFT-Local	\$ 157,400	\$ 787,000	\$ 629,600	80%	80%	\$ 957,000	1/2026	9/30/2026	CON/CE	\$ -	\$ 629,600	Project scoping	4/12/2024	Project scoping	1/18/2024
09-22-0037	Galena Blvd, East NY St., & Ohio St. Resurfacing	Aurora	STP-L		\$ 750,000		Local Funds	\$ 672,000	\$ 1,422,000	\$ 750,000	53%	53%	\$ 1,647,000	1/2026	9/30/2026	CON	\$ -	\$ 750,000	Project scoping	4/12/2024	Project scoping	1/18/2024
09-22-0042	Liberty St. Reconstruction/Resurfacing (Crane to County Line)	Aurora	STP-L		\$ 885,920		Local Funds	\$ 221,480	\$ 1,107,400	\$ 885,920	80%	80%	\$ 1,523,400	1/2026	9/30/2026	CON/CE	\$ -	\$ 885,920	FHWA coordination meeting held 1/9/2024	4/12/2024	P1 KO meeting held 6/16/2023	1/18/2024
09-22-0043	Indian Trail Traffic Signal Modernization / Resurfacing (Ohio to Pennsbury)	Aurora	STP-L		\$ 2,500,000		Local Funds	\$ 909,000	\$ 3,409,000	\$ 2,500,000	73%	73%	\$ 4,051,000	1/2026	9/30/2026	CON/CE	\$ -	\$ 2,500,000	ESR submitted 8/25/2023	4/12/2024	ESR submitted 8/25/2023	1/18/2024

09-22-0007	Hale Street Rehabilitation (US 34 to Larsen)	Plano	STP-L		\$ 797,600	Local Funds, MFT-Local	\$ 200,783	\$ 998,383	\$ 798,706		80%	80%	\$ 1,131,883	3/2025	9/30/2026	CON/CE	\$ -	\$ 797,600	DA received 12/28/2023	4/12/2024	Public meeting held 10/2023	1/18/2024
09-22-0008	Ridge Road Reconstruction	Kendall County	STP-L		\$ 2,500,000	Local Funds	\$ 27,500,000	\$ 30,000,000	\$ 2,500,000		8%	8%	\$ 35,500,000	3/2026	9/30/2026	CON	\$ -	\$ 2,500,000	ROW initiated 2/20/2024	4/12/2024	PDR submitted 2/13/2024	1/18/2024
09-22-0025	Reinking Road and Damisch Road Intersection Improvements	Pingree Grove	STP-L	Rebuild Illinois	\$ 2,500,000	MFT-Local	\$ 625,000	\$ 3,125,000	\$ 2,500,000		80%	80%	\$ 3,765,870	3/2026	9/30/2026	CON/CE	\$ -	\$ 2,500,000	PDR submitted 12/2023	4/12/2024	PDR submitted 12/2023	1/18/2024
09-22-0058	Douglas Road Reconstruction (Raddant to Kirk)	Batavia	STP-L		\$ 20,000	Local Funds	\$ 20,000	\$ 40,000	\$ 20,000		50%	50%	\$ 3,040,000	1/2027	9/30/2026	ROW	\$ -	\$ 20,000	Project scoping	4/12/2024	Project scoping	1/18/2024
Programming Mark					\$ 12,273,046																	
FFY26 Program					\$ 12,273,046																	
Unprogrammed Balance					\$ -																	
Total FFY 2026 Obligations					\$ -																	
Unobligated Balance FFY26					\$ 12,273,046																	

FFY 2027

TIP ID	Project	Sponsor	Fund Source	Other Source(s)	STP-L Programmed	Planned Use of Redistribution	STP-L Match Source(s)	STP-L Local Match	Phase Total	Max STP-L	Current STP %	Eff. Max STP-L %	Project Total	Target Letting	Authorization Deadline	Phase	STP-L Obligated Amount	Obligation Remainder	Current Status	Current Status Date	Prior Status	Prior Status Date
09-21-0019	Randall at IL 72	Kane County	STP-L	STP-SF	\$ 1,400,000		Local Funds	\$ 350,000	\$ 4,146,660	\$ 2,500,000	34%	60%	\$ 9,639,041	3/2025	9/30/2027	CON	\$ -	\$ 1,400,000	ROW initiated 7/2023	4/12/2024	P2 KO meeting held 4/27/2023	1/18/2024
09-22-0027	Dundee Ave, Center St., & Villa St. Corridor Improvements (2026 letting)	Elgin	STP-L	HSIP	\$ 2,500,000		MFT-Local	\$ 625,000	\$ 3,125,000	\$ 2,500,000	80%	80%	\$ 7,050,305	9/2025	9/30/2027	CON	\$ -	\$ 2,500,000	P1 KO meeting held 5/19/2023	4/12/2024	P1 KO meeting held 5/19/2023	1/18/2024
09-21-0005	Randall Rd at Big Timber	Kane County	STP-L	STP-SF	\$ 1,397,988		Local Funds	\$ 349,797	\$ 3,472,765	\$ 2,500,000	40%	72%	\$ 9,373,312	1/2027	9/30/2027	CON	\$ -	\$ 1,397,988	Received STP-SF 10/11/2023	4/12/2024	ROW initiated 7/2023	1/18/2024
09-22-0044	Farnsworth Ave Traffic Signal Modernization / Resurfacing (Bilster to Sheffer)	Aurora	STP-L		\$ 2,500,000		Local Funds	\$ 1,851,000	\$ 4,351,000	\$ 2,500,000	57%	57%	\$ 6,028,000	1/2027	9/30/2027	CON	\$ -	\$ 2,500,000	P1 KO meeting held 12/20/2023	4/12/2024	P2 QBS closed 11/2022	1/18/2024
09-22-0045	Mitchell Road at Sullivan Road	Aurora	STP-L		\$ 1,520,000		Local Funds	\$ 380,000	\$ 1,900,000	\$ 1,520,000	80%	80%	\$ 2,658,500	1/2027	9/30/2027	CON	\$ -	\$ 1,520,000	P1/P2 QBS completed 12/23/2022	4/12/2024	P1/P2 QBS completed 12/23/2022	1/18/2024
09-22-0057	IL RT 38 & Anderson Road Intersection Improvements	Elburn	STP-L		\$ 1,631,775		Local Funds	\$ 1,422,425	\$ 3,054,200	\$ 2,443,360	53%	80%	\$ 4,086,300	1/2027	9/30/2027	CON	\$ -	\$ 1,631,775	P1 QBS completed 12/4/2023	4/12/2024	P1 QBS completed 12/4/2023	1/18/2024
09-22-0006	Oak St. Resurfacing	North Aurora	STP-L		\$ 500,000		Local Funds	\$ 700,322	\$ 1,200,322	\$ 500,000	42%	42%	\$ 1,404,377	3/2027	9/30/2027	CON	\$ -	\$ 500,000	Project scoping	4/12/2024	Project scoping	1/18/2024
09-22-0024	Division St. Resurfacing	Geneva & St. Charles	STP-L		\$ 585,676		Local Funds	\$ 195,225	\$ 780,901	\$ 585,676	75%	75%	\$ 900,901	3/2027	9/30/2027	CON	\$ -	\$ 585,676	Project scoping	4/12/2024	Project scoping	1/18/2024
09-22-0053	Douglas Ave Resurfacing (Ashland to US 30)	Montgomery & Aurora	STP-L		\$ 633,444		Local Funds	\$ 692,686	\$ 1,326,130	\$ 750,000	48%	57%	\$ 1,564,840	4/2027	9/30/2027	CON	\$ -	\$ 633,444	Project scoping	4/12/2024	Project scoping	1/18/2024
Programming Mark					\$ 12,483,025																	
FFY27 Program					\$ 12,668,883																	
Unprogrammed Balance					\$ (185,858)																	
Total FFY 2027 Obligations					\$ -																	
Unobligated Balance FFY27					\$ 12,483,025																	