

## KANE COUNTY DIVISION OF TRANSPORTATION

---

### Project Implementation Report Monthly Report – March 17, 2020

**Longmeadow Parkway Bridge Corridor Section C-2 Sandbloom/Williams to IL 25 – is targeting an April 24, 2020 IDOT letting - In order to meet IDOT's 30-day contract award deadline, staff will need to take the contract award and associated appropriation request directly to the May 6<sup>th</sup> Executive Committee and May 12<sup>th</sup> County Board for consideration**

#### **Construction highlights – Winter shutdown slows many projects**

- **Longmeadow Parkway (Section B-2) White Chapel to E/O IL 31 – Crews work around fluctuating temperatures and atypical February winter weather to complete electrical items along the project as well as drainage work on the IL 31 Bridge. Anticipated completion is August 2020.**
- **Longmeadow Parkway (Section C-1) – East of IL 31 to Sandbloom (includes new bridge over Fox River) – Crews have been working around the weather to frame and pour the bridge parapet and installing utility conduit for the new bridge. Despite the unpredictable weather, the project is on schedule. Anticipated completion date is November 2020.**
- **Longmeadow Parkway (Section D) - E/O IL 25 to IL 62 and along IL 62 –The project is open to traffic and substantially complete. Due to landscaping restrictions and weather windows, the final project completion of restoration and punch list work will be June 2020.**
- **Longmeadow Parkway (Section C-3) IL 25 Intersection Improvement – Work on IL 25 is substantially complete and is open to traffic. The Longmeadow portion of the project remains closed to traffic as per the staging plan for the corridor. Completion date for restoration and punch list work is early 2020.**

#### **Design Highlights (construction letting dates dependent upon completion of land acquisition)**

- **Longmeadow Parkway Bridge Corridor – New alignment and new bridge over the Fox River**
  - **Section C-2 Sandbloom/Williams to IL 25 - targeting an April 24, 2020 IDOT letting**
    - **In order to meet IDOT's 30-day contract award deadline, staff will need to take the contract award and associated appropriation request directly to the May 6<sup>th</sup> Executive Committee and May 12<sup>th</sup> County Board for consideration**
  - **Section C-4 Toll Collection System Integrator - targeting spring 2020 best value procurement**
  - **Section C-4 Back Office System – targeting a summer 2020 best value procurement**
- The project website is at <http://www.co.kane.il.us/dot/foxBridges/longmeadowPkwly.aspx>

Detailed information available from: Steve Coffinbargar, Assistant Director, 630-406-7170

# KANE COUNTY DIVISION OF TRANSPORTATION

## 2020 CONSTRUCTION PROJECT UPDATE

March Transportation Committee





Storm sewer installation and electrical work resume on the LMP Section B-2 contract



Crews continue work on bridge reinforcement and deck work for the LMP Section C-1 new bridge over Fox River