

LETTING SCHEDULE THROUGH CY2020

IDOT - Bureau of Local Roads and Streets

Region One

<u>*Pre-Final Plans to Region One</u> (Friday)	<u>TIP Revisions Due</u> (Wednesday)	<u>CMAP Transportation Committee Meeting</u> (Friday)	<u>**Final PS & E and Draft Agreement(s) (Funding / CE) to Region One</u> Design Approval (Monday)	<u>Program Revisions Due</u> (Friday)	<u>Final CE, RR and Funding Agreements to D-1 BLRS & ***Final ROW Documents to D-1 Bureau of Land Acquisition</u> (Monday)	<u>ROW Certified by Bureau of Land Acquisition</u> (Wednesday)	<u>Federal Authorization Request</u> (Friday)	<u>Service Bulletin</u> (Friday)	<u>Letting</u> (Friday)
August 10, 2018	August 29, 2018	September 7, 2018	October 8, 2018	October 19, 2018	November 19, 2018	November 28, 2018	November 30, 2018	December 7, 2018	January 18, 2019
September 28, 2018	November 7, 2018	November 16, 2018	November 26, 2018	December 7, 2018	January 14, 2019	January 23, 2019	January 25, 2019	February 1, 2019	March 8, 2019
November 16, 2018	January 9, 2019	January 18, 2019	January 14, 2019	January 25, 2019	March 4, 2019	March 13, 2019	March 15, 2019	March 22, 2019	April 26, 2019
January 4, 2019	February 13, 2019	February 22, 2019	March 4, 2019	March 15, 2019	April 22, 2019	May 1, 2019	May 3, 2019	May 10, 2019	June 14, 2019
February 22, 2019	April 17, 2019	April 26, 2019	April 22, 2019	May 3, 2019	June 10, 2019	June 19, 2019	June 21, 2019	June 28, 2019	August 2, 2019
April 12, 2019	May 29, 2019	June 7, 2019	June 10, 2019	June 21, 2019	July 29, 2019	August 7, 2019	August 9, 2019	August 16, 2019	September 20, 2019
May 31, 2019	July 24, 2019	August 2, 2019	July 29, 2019	August 9, 2019	September 2, 2019	September 11, 2019	September 13, 2019	October 4, 2019	November 8, 2019
August 9, 2019	September 11, 2019	September 20, 2019	October 7, 2019	October 18, 2019	November 18, 2019	November 27, 2019	November 29, 2019	December 6, 2019	January 17, 2020
September 27, 2019	November 6, 2019	November 15, 2019	November 25, 2019	December 6, 2019	January 13, 2020	January 22, 2020	January 24, 2020	January 31, 2020	March 6, 2020
November 15, 2019	TBD	TBD	January 13, 2020	January 24, 2020	March 2, 2020	March 11, 2020	March 13, 2020	March 20, 2020	April 24, 2020
January 3, 2020	TBD	TBD	March 2, 2020	March 13, 2020	April 20, 2020	April 29, 2020	May 1, 2020	May 8, 2020	June 12, 2020
February 21, 2020	TBD	TBD	April 20, 2020	May 1, 2020	June 8, 2020	June 17, 2020	June 19, 2020	June 26, 2020	July 31, 2020
April 10, 2020	TBD	TBD	June 8, 2020	June 19, 2020	July 27, 2020	August 5, 2020	August 7, 2020	August 14, 2020	September 18, 2020
May 29, 2020	TBD	TBD	July 27, 2020	August 7, 2020	August 31, 2020	September 9, 2020	September 11, 2020	October 2, 2020	November 6, 2020

NOTES:

Cut-off dates that fall on a Holiday will be due the next business day.

Dates are subject to periodic adjustments.

* Pre-Final Plans will be accepted only if:

- (1) a **current, accurate** PPI is on file,
- (2) there is **concurrence** of the target letting from the Planning Liaison, and
- (3) there is **documentation** of a Phase 2 kick-off meeting or prior coordination with IDOT Phase 2 Staff.

** Final Plans and Draft Agreements will only be accepted if the project **has Design Approval (DA)**.

On this date, **projects without DA will move** to the next letting (or later, as coordinated).

***Right-of-Way status for a project remaining on the letting will be determined by the Local Land Acquisition Coordinator.

DISTRIBUTION

Updated: 1/18/2019